Installation and commissioning checklist – iCombi



Feedback form

The following installation and commissioning checklist is designed to help with with the installation/commissioning of a RATIONAL-cooking system. Please observe the installation instructions in the original RATIONAL installation manual.

After successful installation/commissioning, the installation and commissioning checklist must be signed by the customer and the technician. Please send the signed feedback form and the filled in unit data back to technicalsupport@rationalusa.com within 14 days after the installation/commissioning. This guarantees that the start of the warranty and information for invoicing are processed correctly.

Company (customer):		Contact person (customer):			
Street:		Postcode:			
Town/Country:		Telephone number:			
E-mail:		Job number:			
Unit serial number:		Serial number UltraVent:			
Company (installer):		Name (technician):			
Installation date:	Commissioning date:				
				Yes	No
The installation of the device manufacturer specification		o the local technical rules aromer.	nd		
If this is not the case, plea comment or other inform					

Date:	
Name technician:	
Signature of Installer:	
Name customer:	
Signature of Customer:	Send by E-Mail to: technicalsupport@rationalusa.com

80.51.800 RTS/AWEI V05.2 - 01/23 en-US

Installation and commissioning checklist – iCombi



Unit data

The "Installation and commissioning checklist - iCombi appliance data" are for the service technician and must also be returned to RATIONAL.

Company (customer):	
Contact person (customer):	
Unit serial number:	

NOTICE

Safety-critical functions

The unit must not be put into operation if ""*No" has been selected.

General information	Yes:	No:	Comments:	
Is the inspection seal free of damage?				
Material is delivered correct, complete and without damage? (unit and accessories)?				
Position and orientation:	Yes:	No:	Comments:	
Are side distances to the walls, ceiling and heat sources complied with?				
Is everything leveled and fixed?				
Water connection:	Yes:	No:	Comments:	
Water properly installed (independent for each unit, 1.5 - 6 bar/150 kPa - 600 kPa, maximum temp 30°C/86°F, soft water)?				
Is the water filter used and installed properly?			Not used:	
Water filter type:				
Has a backflow preventer been installed? *if required by law			Not used:	

Water connection:	Yes:	No:	Comments:	
Water properly installed (independent for each unit, 1.5 - 6 bar/150 kPa - 600 kPa, maximum temp 30°C/86°F, soft water)?				
Is the water filter used and installed properly?			Not used:	
Water filter type:				
Soft water connection			Soft water connection reco	ommended
Water drain: (*) In the event of non-compliance, the unit must not be put into operation.	Yes:	No:	Comments:	
Is the drain connected as required (steam resistant pipe, level, angle)? NOTE: Do not use p-trap/siphon!		(*)		
Is a separate drain used for each unit?				
Water drain:	Yes:	No:	Comments:	
Is the drain connected as required (steam resistant pipe, level, angle)? NOTE: Do not use p-trap/siphon!				
Check that there is a siphon on site.				
Is a separate drain used for each unit?				

Power connection electric units: (*) In the event of non-compliance, the unit must not be put into operation.	Yes:	No:		Comn	nents:	
Switch power supply > 240 V > 208/440 V > 480 V		(*)				
Is the connection made according to the installation manual and local regulations (are the phase breaker and power switch accessible)?		(*)				
Is the device connected to a residual current circuit breaker in accordance with the installation manual?		(*)				
Fuse (current in A)						
Measured voltage in V (with neutral) Maximum permissible tolerance for input voltage: -15% to +10%			L1-N:		L2-N:	
The unit can be used with frequencies of 50 Hz and 60 Hz without making any technical modifications.			L3-N:		N-PE:	
Are all values in the permissible range?		(*)				
Measured voltage in V (without poutral)			L1-L2		L1-L3:	
Measured voltage in V (without neutral)			L2-L3:			
Are all values in the permissible range?		(*)				

Power connection gas units: (*) In the event of non-compliance, the unit must not be put into operation.	Yes:	No:		Comr	ments:	
Does all the information match the nameplate?		(*)				
Is the room size for the number and type of flue gas of the gas units installed in accordance with the installation instructions?		(*)				
Gas connection complies with installation manual and local regulations (are the phase circuit breaker and main switch accessible, is the gas valve turned off)?		(*)				
Are all gas connections tight?		(*)				
Measured voltage in V: Are all values in the permissible range?		(*)	L1-N/ L2:		N-PE:	
Diameter of the gas pipeline to the unit (at least ³ / ₄ " for 202 (20-2/1) 1")? Are all values in the permissible range?		(*)				
Static gas pressure in mbar/w.c .: Are all values in the permissible range? Max. Connection flow pressure: 65 mbar / 0.94 psi Max. Connection flow pressure LPG: 58 mbar / 0.84 psi Max. Connection flow pressure natural gas: 30 mbar /		(*)				

Preparation of the self-test:	Yes:	No:	Comments:
Are all screws properly tightened (connecting terminal, contactors)?			
Is the extractor hood installed, activated and does it work accordingly?			Not used:
Is the air baffle closed and secured? Is the packaging removed from the cabinet? Are closed GN containers placed in the middle of the fan wheels (upside down)?			
Has the unit door adjustment been carried out?			

Self-tests (*) In the event of non-compliance, the unit must not be put into operation.	Yes:	No:		Con	nments:	
Are all water and drain connections tight?		(*)				
Has the self-test been successfully completed?		(*)				
Power consumption measurement after self-test (electrical units):						
Power consumption in A at 100% steam:	L1:		L2:		L3:	
Power consumption in A at 100% hot air:	L1:		L2:		L3:	

Exhaust gas analysis after self-test: (*) In the event of non-compliance, the unit must not be put into operation.	Yes:		No:		Co	mmenl	ts:	
Does all the information match the nameplate?			(*)					
Dynamic gas pressure in mbar/w.c. (at 300°C/572°F hot air at hot air valve):								
Does the set CO_2 - / CO value correspond to the information in the unit software according to the set gas type?			(*)					
Is the gas type converted?								
Attach a new nameplate and inform RATIONAL about a change of gas type.								
Gas type:	G20:		G25:		G30:		G31:	
Gas type.	13	A/12			Nat. Gas US		S:	
Burner:			max. RPM			t min. RPM		
	CO ₂	!	CC	CO ₂		2	СО	
Steam:		%		ppm		%		ppm
Hot air top:		%		ppm		%		ppm
Hot air bottom:		%		ppm		%		ppm

Function test/training:	Yes:	No:	Comments:
Is the unit updated to the latest software version?			Software version:
Is a correct service telephone number, time and date set?			
Customer advised in basic operation (cooking models) and safety instructions according to "technical customer instructions (checklist)"?			
ConnectedCooking:	Yes:	No:	Comments:
Has the customer been informed about ConnectedCooking?			
Is the connection to ConnectedCooking possible (QR Code Display)?			
Total installation: (*) In the event of non-compliance, the unit must not be put into operation.	Yes:	No:	Comments:
Does the installation comply with the requirements of the installation manual and all valid local laws, norms and standards?		(*)	
Only California: Was the "Proposition 65" sticker attached to the unit?			
Total installation:	Yes:	No:	Comments:
Does the installation comply with the requirements of the installation manual and all valid local laws, norms and standards? If "No" the unit must not be put into operation.			